

INSPECTION AND TEST PLAN (ITP)

Floor Tiling Works - Standard Professional Format

Project	[Project Name]	Document No.	ITP-AR-FIN-001	Revision	00
Client	[Client Name]	Consultant	[Consultant Name]	Contractor	[Contractor Name]
Discipline	Architectural / Finishes	Activity	Floor Tiling Works	Status	For Approval
Location / Area	[Building / Level / Zone]	Prepared By	[Name / Position]	Date	[DD-MMM-YYYY]

Document Control

Rev.	Date	Description	Prepared By	Checked By	Approved By
00	[DD-MMM-YYYY]	First issue for approval	[Name]	[Name]	[Name]
01					
02					

Approval / Review Matrix

Role	Name	Signature	Date
Main Contractor - QA/QC Manager			
Main Contractor - Construction Manager			
Consultant - Architect / Site Inspector			
Consultant - Resident Engineer			
Client Representative, if required			

Important Use Note

This document is an ITP format only. It defines inspection stages, acceptance criteria, intervention points and required records for floor tiling works. It shall be completed with project-specific references, tolerances, forms and approval requirements before submission.

1. Purpose

To define the inspection and testing requirements, acceptance criteria, responsibilities and records required to control the quality of floor tiling works during the construction phase.

2. Scope

This ITP applies to internal ceramic/porcelain floor tiling works including material receipt, substrate release, setting-out, mock-up, installation, grouting, cleaning, protection, final inspection and closure of comments or NCRs.

3. Reference Documents

- Approved IFC drawings and approved shop drawings
- Approved Method Statement for floor tiling works
- Approved material submittals and samples
- Project specifications and contract documents
- Manufacturer technical data sheets and installation recommendations
- Applicable authority requirements, Dubai Building Code and project permit conditions where applicable
- Project Quality Plan and QA/QC procedures
- Project HSE Plan, Risk Assessment / JSA and SDS/MSDS

4. Inspection Intervention Codes

Code	Intervention / Status	Meaning
H	Hold Point	Work shall not proceed beyond this point until inspection and formal approval are obtained from the designated party.
W	Witness Point	The designated party shall be invited to witness the inspection or test. Work may proceed according to the approved procedure if not attended, unless the contract states otherwise.
R	Review	Documents, certificates, checklists, test reports or records are reviewed for compliance.
S	Surveillance	Random or routine site monitoring during the activity. Formal request may not be required unless specified.
I	Inspection	Physical check of completed or partially completed work against approved drawings, specification and acceptance criteria.
N/A	Not Applicable	No specific intervention required for that party at this stage.

5. Responsibilities

Party / Position	Responsibility in This ITP
Contractor QA/QC Engineer	Ensures the activity is inspected according to this ITP, prepares MIR/WIR, attaches checklists and records, and closes comments or NCRs.
Site Engineer / Architect	Verifies that the work follows the approved shop drawings, levels, setting-out, details, material approvals and specification requirements.
Supervisor / Foreman	Executes and controls the activity on site and requests internal inspection before consultant inspection.
HSE Officer	Verifies that the relevant risk assessment, PPE, housekeeping and safe work controls are implemented during the activity.
Consultant / Client Representative	Reviews and approves hold/witness points according to the contract, specifications and approved inspection procedure.

6. General Inspection Rules

- No work stage identified as Hold Point shall proceed without formal acceptance.
- Contractor shall complete internal inspection before raising MIR/WIR to the Consultant.
- All inspection requests shall include the approved drawing reference, location, checklist, photos and previous approvals where applicable.
- Rejected work shall be rectified and resubmitted for inspection with evidence of corrective action.
- Any change to materials, drawings, sequence, acceptance criteria or inspection intervention points shall require formal approval before implementation.

7. Inspection and Test Plan Matrix

The following ITP matrix shall be used as the controlling inspection table for the activity. Project-specific tolerance values shall be taken from the approved specifications, approved drawings, approved mock-up and manufacturer requirements.

No.	Inspection / Test Stage	Inspection / Test Requirement	Acceptance Criteria	Reference Document	Contractor	Consultant	Client	Records / Forms
1	Material approval before procurement	Verify that tile, adhesive, grout, primer, sealant and accessories are submitted with technical data sheets, certificates, samples and compliance statement.	Material submittal approved before procurement or use. Samples and colour/finish approved where required.	Project specification; approved drawings; manufacturer TDS; contract requirements	R	H	R/N/A	MAR/MTS approval; sample approval; compliance statement
2	Material delivery to site	Check delivered material against approved submittal: brand, type, size, colour, finish, batch number, quantity, damage, expiry date and storage condition.	Material matches approved submittal; no damage; valid shelf life; proper storage; delivery notes and certificates available.	Approved material submittal; delivery note; TDS; SDS/MSDS	I	W/H	R/N/A	MIR; delivery note; photos; certificates
3	Storage and handling	Verify tiles, adhesive and grout are stored in clean, dry, protected areas and stacked safely without contamination or damage.	Storage complies with manufacturer recommendation and project HSE/quality requirements.	Manufacturer TDS; SDS/MSDS; Project HSE Plan	S	S	N/A	Site surveillance record; photos if required
4	Substrate readiness / area release	Inspect screed or receiving substrate for cleanliness, soundness, level, dryness, curing, surface laitance, cracks, contamination and readiness for tiling.	Substrate accepted, clean, stable, level/slope compliant, free from loose material, oil, dust and contamination. Defects rectified before tiling.	Approved Method Statement; project specification; approved shop drawing	I	H	R/N/A	WIR; substrate checklist; photos
5	Waterproofing release in wet areas, where applicable	Confirm waterproofing system is completed, inspected, tested and protected before tiling over wet areas.	Waterproofing approved and test records accepted before tile installation. No damage to membrane.	Approved waterproofing ITP/MS; project specification; wet area details	R/I	H	R/N/A	Approved WIR; flood test/leak test record if specified
6	Levels, datum and slope verification	Verify datum levels, finished floor levels, slopes to floor drains, thresholds and interface levels with adjacent finishes.	Levels and slopes conform to approved drawings and project tolerance. Drain slopes lead correctly to outlets without ponding.	Approved shop drawings; setting-out drawings; project specification	I	W/H	R/N/A	Level survey record; WIR/checklist
7	Tile layout and setting-out	Check tile grid, pattern, joint alignment, cuts, threshold alignment, drain position, skirting line and movement joint locations before fixing.	Layout matches approved shop drawings and approved mock-up. Cut tiles and joints are acceptable and coordinated with architectural details.	Approved shop drawings; approved mock-up; project specification	I	H	R/N/A	Setting-out approval; WIR; photos
8	Mock-up approval, if required	Execute representative sample area showing tile type, grout colour, joint width, workmanship, skirting, edge and movement joint details.	Mock-up approved before mass installation. Approved mock-up becomes benchmark for workmanship and acceptance.	Contract requirement; approved material; approved shop drawings	I	H	R/H if required	Mock-up WIR; approval record; photos
9	Adhesive mixing and application control	Monitor mixing ratio, clean water, mixing method, slaking time, pot life, open time, notched trowel size and application method.	Adhesive prepared and applied strictly according to manufacturer TDS and approved Method Statement. Expired or re-tempered adhesive not used.	Manufacturer TDS; approved Method Statement	S/I	S	N/A	Site surveillance; batch record if required
10	Tile fixing in progress	Inspect tile placement, bedding, back-buttering where required, joint width, alignment, level, lippage, slope, hollow sound, cuts and cleanliness during installation.	Installation conforms to approved drawings, specification, manufacturer recommendations and approved mock-up. No unacceptable hollow, cracked, chipped or misaligned tiles.	Approved Method Statement; project specification; approved mock-up; TDS	I/S	S/W	N/A	QA/QC inspection record; photos; internal checklist
11	Movement joints / perimeter joints / interface joints	Verify movement joints are maintained at specified locations and not filled with rigid grout unless approved.	Movement/interface joints comply with approved shop drawings, specification and sealant details.	Approved shop drawings; specification; sealant submittal	I	W/H	R/N/A	WIR/checklist; photos
12	Pre-grouting inspection	Check installed tiles before grouting: adhesive cured, joints clean, no loose/damaged tiles, alignment acceptable, surface clean.	Area accepted before grouting. Defects corrected before grout application.	Approved Method Statement; manufacturer TDS; project specification	I	W/H	N/A	Pre-grout WIR/checklist if required

No.	Inspection / Test Stage	Inspection / Test Requirement	Acceptance Criteria	Reference Document	Contractor	Consultant	Client	Records / Forms
13	Grouting works	Check grout material, mixing, colour, joint filling, cleaning method and protection from early traffic or contamination.	Grout colour and workmanship match approved sample/mock-up. Joints fully filled, uniform, clean and free from cracks or staining.	Approved material submittal; manufacturer TDS; approved mock-up	I/S	S/W	N/A	QA/QC inspection record; photos
14	Cleaning and protection	Verify final cleaning, protection sheets, barricading, access control and prevention of damage after installation.	Finished surface clean, protected and not exposed to damage before handover or next trade access.	Approved Method Statement; project protection requirements	I	S/W	N/A	Protection checklist; photos
15	Final inspection of completed tiling works	Inspect final floor finish for alignment, joints, lippage, slope, hollow tiles, cracks, chips, stains, grout finish, skirting and transitions.	Completed works accepted against approved shop drawings, specification, approved material and approved mock-up. Snags recorded and closed.	Approved shop drawings; specification; approved mock-up; project tolerance	I	H	R/H if required	Final WIR; inspection checklist; snag list
16	Rectification and NCR closure, if any	Verify corrective works for rejected items, comments, snags or NCRs.	All comments, snags and NCRs closed with evidence and consultant acceptance where required.	NCR procedure; QA/QC procedure; consultant comments	I/R	H/R	R/N/A	NCR closure; revised WIR; photos
17	Handover records	Compile approved records for completed tiling area.	Records complete, traceable and filed according to project QA/QC handover requirements.	Project Quality Plan; handover requirements	R	R	R/N/A	Approved MIR/WIR; checklists; photos; warranties if applicable

8. Required Records and Attachments

Record / Form	Purpose	Minimum Attachment / Evidence
MAR / MTS	Material approval before procurement or use.	TDS, catalogues, certificates, compliance statement, samples.
MIR	Inspection and approval of delivered materials at site.	Delivery note, batch number, certificates, photos, approved submittal reference.
WIR / IR	Formal request for inspection of completed or staged work.	Checklist, marked-up location, photos, relevant previous approvals.
Inspection Checklist	Detailed item-by-item verification of workmanship and compliance.	Signed checklist by contractor QA/QC and consultant as applicable.
Mock-up Approval	Acceptance benchmark for mass works.	Mock-up WIR, photos, approved sample/material references.
NCR / Comment Closure	Close non-conforming or commented work.	Corrective action, reinspection record, before/after photos.
Final Handover Record	Evidence of completed and accepted work.	Approved MIR/WIR, checklists, snag closure, warranties if applicable.

9. Typical Inspection Request Flow

Step	Action	Responsible
1	Subcontractor / foreman completes the work stage and requests internal checking.	Supervisor / Foreman
2	Site Engineer verifies drawing compliance, levels, setting-out and readiness.	Site Engineer / Architect
3	QA/QC Engineer performs internal inspection and completes checklist.	QA/QC Engineer
4	If accepted internally, QA/QC submits MIR/WIR with attachments to Consultant.	QA/QC Engineer
5	Consultant inspects according to ITP intervention point and issues approval, comments or rejection.	Consultant / Inspector
6	Contractor closes comments or NCRs and resubmits where required.	Contractor QA/QC / Site Team

10. Sample Inspection Checklist - Floor Tiling Works

This checklist is a sample attachment to the WIR/IR. It shall be revised to match the project specification and consultant forms.

No.	Checklist Item	Yes	No	N/A	Remarks
1	Latest approved shop drawings and approved material submittals are available at the work area.				
2	MIR for tiles, adhesive, grout and accessories is approved before use.				
3	Substrate is clean, sound, dry, cured and free from loose material, dust, oil, paint and laitance.				
4	Waterproofing in wet areas is completed, tested and approved before tiling.				
5	Finished floor levels, slopes and drain positions are verified.				
6	Tile layout, joint width, cuts, thresholds, skirting and movement joints match approved shop drawings.				
7	Approved mock-up is available and used as workmanship benchmark where required.				
8	Adhesive is mixed and applied according to manufacturer TDS and approved Method Statement.				
9	Tiles are aligned, level, properly bedded and free from unacceptable lippage or hollow sound.				
10	Grout is uniform, clean, complete and matches approved colour/sample.				
11	No cracked, chipped, stained or damaged tiles are present.				
12	Completed works are cleaned, protected and ready for consultant inspection.				

Inspection Result	Accepted	Accepted with Comments	Rejected / Reinspect
Tick one			

Prepared / Inspected by Contractor QA/QC	Consultant Inspector / Engineer	Client Representative, if required
Name / Signature / Date:	Name / Signature / Date:	Name / Signature / Date: