

CLIENT / PROJECT LOGO	CONTRACTOR LOGO
-----------------------	-----------------

MOCK-UP APPROVAL

STANDARD CONSTRUCTION PHASE APPROVAL FORMAT

Project	Sample Building Project - Dubai, UAE	Document No.	MUA-AR-FIN-001
Discipline	Architectural Finishes	Revision	00
Activity / Package	Internal Floor Tiling Works	Date	02 July 2026
Mock-up Type	Floor tiling mock-up area	Submission Status	For Consultant Review / Approval
Location of Mock-up	Typical apartment / corridor / toilet mock-up area - to be confirmed on site	Submission Type	New Mock-up Approval
Contractor	Main Contractor	Consultant	Project Consultant

DOCUMENT CONTROL

00	02-Jul-2026	First submission for consultant review / approval	Site Engineer	QA/QC Engineer	Project M
----	-------------	---	---------------	----------------	-----------

1. SUBMITTAL PURPOSE

This document is submitted to request formal review and approval of the completed mock-up before proceeding with mass execution of the same activity across the project. The approved mock-up shall be used as the workmanship benchmark for material appearance, layout, installation quality, interface details, cleaning and protection requirements.

2. MOCK-UP APPROVAL FORM

Mock-up Item	Internal floor tiling works	Mock-up Reference No.	MUA-AR-FIN-001
Related Work Package	Architectural finishes - floor tiles	Drawing Reference	As per approved shop drawings
Material Reference	As per approved MAR / MTS	Method Statement Reference	MS-AR-FIN-001
ITP Reference	ITP-AR-FIN-001	Inspection Request Reference	To be completed by QA/QC
Mock-up Location	To be inspected at the approved site mock-up location	Inspection Date	To be completed
Requested Status	Approval for mass production	Submitted By	Main Contractor

3. REFERENCE DOCUMENTS

1	Approved IFC / Architectural drawings	Latest approved revision	Available at site
2	Approved shop drawings for floor tiling	Latest approved revision	Available at site
3	Approved material submittal / MAR / MTS	Latest approved revision	Available at site
4	Approved Method Statement	MS-AR-FIN-001	Available at site
5	Approved Inspection and Test Plan	ITP-AR-FIN-001	Available at site
6	Project specifications	Architectural finishes / tiling works	Available at site
7	Manufacturer technical data sheets	Tile, adhesive, grout and accessories	Attached / referenced

4. MATERIALS AND SYSTEM USED IN MOCK-UP

1	Porcelain / ceramic floor tile	Approved MAR / MTS	Type, size, colour, finish and batch checked
2	Tile adhesive	Approved material submittal and TDS	Correct product and shelf life checked
3	Tile grout	Approved material submittal and TDS	Colour, joint filling and finish checked
4	Tile spacers / levelling clips, if used	Approved installation method	Joint width and alignment checked
5	Movement joint sealant / profile, if applicable	Approved detail / material	Location and finish checked
6	Protection material	Approved site protection method	Protection after completion checked

5. MOCK-UP DESCRIPTION

Area prepared	Substrate cleaned, inspected and released before installation.
Tile layout	Tile direction, joint width, pattern, cuts and interfaces executed according to approved shop drawing.
Workmanship benchmark	Finished mock-up demonstrates the required standard for alignment, level, lippage, cutting, grouting, movement joints, and protection.
Mass production rule	No mass execution shall proceed until the mock-up status is approved or approved with comments by the consultant/client representative as required by the contract.

6. MOCK-UP INSPECTION CHECKLIST

1	Approved documents	Approved drawings, material submittals, Method Statement and ITP available.	Pass / Fail / NA	
2	Substrate readiness	Surface clean, sound, level and released for tiling.	Pass / Fail / NA	
3	Material compliance	Tile, adhesive, grout and accessories match approved submittal.	Pass / Fail / NA	
4	Tile layout	Pattern, setting-out, joint width and cut tile locations match approved shop drawing.	Pass / Fail / NA	
5	Levels and slopes	Finished level, threshold conditions and slopes to drains checked where applicable.	Pass / Fail / NA	
6	Alignment and lippage	Tile lines straight, surface alignment acceptable, no unacceptable lippage.	Pass / Fail / NA	
7	Tile cutting and edges	Cuts are neat, edges aligned, visible chips or damaged tiles not accepted.	Pass / Fail / NA	
8	Adhesion / hollow sound	Installed tiles checked for bonding and unacceptable hollow areas.	Pass / Fail / NA	
9	Grouting	Joint filling complete, grout colour and finish consistent and clean.	Pass / Fail / NA	
10	Movement / interface joints	Movement joints, perimeter joints and interfaces provided as detailed.	Pass / Fail / NA	
11	Cleaning	Surface clean and free from adhesive, grout residue, stains and debris.	Pass / Fail / NA	
12	Protection	Approved protection installed after completion to prevent damage.	Pass / Fail / NA	

Inspection status shall be completed by the responsible QA/QC representative and verified by the consultant/client representative as required by the project procedure.

7. REVIEW COMMENTS AND APPROVAL STATUS

Approved	Mock-up is accepted as benchmark for mass execution.
Approved with Comments	Mock-up is accepted subject to closing listed comments before or during controlled mass execution, as directed by consultant.
Revise and Resubmit	Mock-up requires correction and resubmission before approval.
Rejected	Mock-up is not accepted and shall not be used as benchmark.

1				Open / Closed
2				Open / Closed
3				Open / Closed
4				Open / Closed

8. PHOTO RECORD / ATTACHMENTS

General mock-up photos	Yes / No	Before, during and after installation
Close-up photos	Yes / No	Joint, edge, threshold, drain and interface details
Approved material references	Yes / No	Tile, adhesive, grout and accessories
Shop drawing extract	Yes / No	Layout and detail references
Inspection checklist	Yes / No	Completed and signed checklist

9. APPROVAL SIGNATURES

Prepared by - Contractor		Site Engineer / QA/QC Engineer		
Checked by - Contractor		Construction Manager / QA/QC Manager		
Approved by - Contractor		Project Manager		
Reviewed by - Consultant		Architect / QA/QC Inspector		
Approved by - Consultant		Resident Engineer / Lead Consultant		
Client / Employer Representative, if required		Authorized Representative		

10. CONTROL NOTE

Once approved, this mock-up shall remain protected and available for reference, unless otherwise instructed by the consultant/client representative. The approved mock-up defines the minimum acceptable workmanship standard for similar works. Any change to material, detail, finish, joint width, installation method or interface condition shall be resubmitted for review and approval before implementation.

11. DISTRIBUTION

Consultant	Review and approval
Client / Employer Representative	Review if required by contract
Main Contractor Project Team	Controlled site implementation
QA/QC Department	Inspection records and compliance control
Subcontractor	Execution benchmark for mass production