

CLIENT / PROJECT LOGO	CONTRACTOR LOGO
-----------------------	-----------------

NON-CONFORMANCE REPORT

STANDARD CONSTRUCTION PHASE NCR FORMAT

Project	Sample Building Project - Dubai, UAE	Document No.	NCR-AR-FIN-001
Discipline	Architectural Finishes	Revision	00
Activity / Package	Internal Floor Tiling Works	Date	02 Jul 2026
NCR Status	Open - Corrective Action Required	NCR Type	Workmanship / Quality
Contractor	Main Contractor	Consultant	Project Consultant
Location / Area	Typical apartment / corridor / toilet area - to be confirmed on site	Issued To	Main Contractor / Floor Tiling Subcontractor

DOCUMENT CONTROL

Rev.	Date	Description	Prepared By	Checked By	Approved By
00	02-Jul-2026	First issue for corrective action and consultant review	QA/QC Engineer	Construction Manager	Project Manager

1. NCR PURPOSE

This document is issued to formally record a non-conforming work, identify the requirement that has not been met, define immediate containment action, obtain a corrective action proposal, and track verification until the non-conformance is closed by the authorized reviewer.

2. NCR DETAILS

NCR Reference No.	NCR-AR-FIN-001	Raised By	Consultant / QA-QC Engineer
Date Raised	02-Jul-2026	Inspection Reference	WIR-AR-FIN-001
Related ITP Reference	ITP-AR-FIN-001	Related Method Statement	MS-AR-FIN-001
Related Drawing Reference	Approved shop drawings - latest revision	Related Material Approval	Approved MAR / MTS
Source of NCR	Site inspection / work inspection	Responsible Party	Main Contractor / Floor Tiling Subcontractor

3. NON-CONFORMANCE DESCRIPTION

Observed Non-Conformance	During the inspection of completed internal floor tiling works, selected tiles were found with hollow sound, inconsistent joint alignment, visible lippage, and workmanship not matching the approved mock-up / approved shop drawings.
Location of Defect	To be confirmed by building / level / room / gridline and marked on the attached drawing or inspection sketch.
Affected Work	Internal ceramic / porcelain floor tiling works including tile installation, joint alignment, levelling, grout preparation area, and finished surface quality.
Immediate Risk / Impact	Potential rejection of work, poor finish quality, reduced durability, future debonding, client dissatisfaction, delay to following trades, and possible rework before handover.

4. CLASSIFICATION OF NON-CONFORMANCE

Classification Item	Selection / Description	Remarks
Severity	☐ Minor ☒ Major ☐ Critical	Major when rework is required or quality acceptance is affected
Category	☒ Workmanship ☐ Material ☐ Drawing ☐ HSE ☐ Design / Coordination	Tick applicable category
Correctability	☒ Correctable by rework ☐ Use-as-is subject to approval ☐ Reject and replace	Use-as-is is not permitted without written approval
Work Continuation	☒ Stop affected area ☐ Continue with restrictions ☐ Continue	Do not cover or proceed in affected areas until disposition is accepted

5. REQUIREMENT / REFERENCE NOT MET

No.	Reference Document	Requirement Not Met
1	Approved shop drawings	Tile layout, alignment, joint width, levels, slopes and details shall follow the approved shop drawings.
2	Approved Method Statement	Surface preparation, setting-out, adhesive application, fixing, grouting and protection shall follow the approved method.
3	Approved ITP / Inspection checklist	Inspection acceptance criteria shall be satisfied before approval and continuation to the next stage.
4	Approved mock-up	Final workmanship, appearance, alignment, grout finish and cleaning shall match the approved benchmark.
5	Project specification	Work shall be free from defects, properly bonded, clean, aligned, levelled and suitable for handover.

6. IMMEDIATE CONTAINMENT ACTION

No.	Containment Action	Responsible	Target Date	Status
1	Stop further tiling works in the affected area until the defective work is identified and marked.	Site Engineer	To be completed	Open / Closed
2	Protect adjacent accepted work and prevent damage during investigation and rectification.	Supervisor	To be completed	Open / Closed
3	Carry out joint survey with Consultant / QA-QC to identify full extent of defective tiles.	QA/QC Engineer	To be completed	Open / Closed
4	Submit corrective action proposal before commencing rectification works.	Main Contractor	To be completed	Open / Closed

7. ROOT CAUSE ANALYSIS

Root Cause Area	Contractor Analysis / Explanation	Evidence / Remarks
Method / Procedure	Example: Work was not fully controlled against approved setting-out and mock-up requirements.	To be completed by contractor
Material / Adhesive	Example: Adhesive coverage, open time, mixing ratio or application method may not have been controlled.	To be completed by contractor
Workmanship / Skill	Example: Installer workmanship was not adequately supervised during fixing and alignment.	To be completed by contractor
Inspection / Supervision	Example: Internal inspection was not completed before requesting consultant inspection.	To be completed by contractor
Environment / Site Condition	Example: Substrate cleanliness, access, lighting or curing protection may have affected quality.	To be completed by contractor

8. CORRECTIVE ACTION PROPOSAL

No.	Proposed Corrective Action	Responsible	Target Date
1	Remove and replace all tiles confirmed as hollow, cracked, chipped, misaligned, incorrectly sloped or not matching approved workmanship standard.	Subcontractor / Site Engineer	To be completed
2	Prepare substrate again, remove loose adhesive, dust and contamination, and confirm readiness before reinstallation.	Site Supervisor	To be completed
3	Reinstall tiles using approved adhesive, correct trowel size, approved joint width, proper alignment, levels and required slopes.	Subcontractor	To be completed
4	Complete grouting, cleaning and protection after adhesive curing as per approved method and manufacturer recommendations.	Subcontractor	To be completed
5	Submit re-inspection request with updated checklist, photos and marked-up location plan.	QA/QC Engineer	To be completed

9. PREVENTIVE ACTION

No.	Preventive Action to Avoid Recurrence	Responsible	Target Date
1	Conduct toolbox talk and quality briefing for tiling team using approved mock-up and acceptance criteria.	QA/QC Engineer	To be completed
2	Increase site supervision during tile fixing, especially setting-out, adhesive application, levelling and joint control.	Site Engineer / Foreman	To be completed
3	Implement internal pre-inspection checklist before raising any WIR to consultant.	QA/QC Engineer	To be completed
4	Verify adhesive mixing, pot life, open time, trowel size and bedding coverage before mass installation continues.	Supervisor	To be completed

10. CONTRACTOR RESPONSE / DISPOSITION

Disposition Option	Select	Details / Justification
Rework / Repair	☒	Defective tiles and related affected areas to be removed and rectified as per approved corrective action.
Replace	☐	To be selected if material or installation cannot be repaired to the approved standard.
Use-as-is	☐	Not permitted unless formally justified and approved by Consultant / Client.
Reject / Remove from Site	☐	Applicable to rejected materials or irrecoverable work.

11. CONSULTANT REVIEW OF CORRECTIVE ACTION

Review Decision	Select One	Comments / Required Revision
Corrective action proposal accepted	☐	
Corrective action proposal accepted with comments	☐	
Corrective action proposal rejected / revise and resubmit	☐	

12. VERIFICATION AND CLOSURE

Closure Item	Verification Requirement	Status / Remarks
Rectification completed	All affected works rectified in accordance with accepted corrective action.	Open / Closed
Re-inspection completed	Consultant / QA-QC has inspected the rectified area.	Open / Closed
Evidence submitted	Photos, checklist, marked-up drawing and inspection records attached.	Open / Closed
Preventive action implemented	Briefing, supervision and internal inspection controls completed.	Open / Closed
NCR closure	NCR may be closed only after verification and written approval by authorized reviewer.	Open / Closed

13. ATTACHMENTS

No.	Attachment	Required	Attached / Remarks
1	Inspection Request / WIR copy	Yes	
2	Marked-up location drawing / sketch	Yes	
3	Site photos showing non-conformance	Yes	
4	Approved drawing / specification extract	If required	
5	Corrective action photos and re-inspection records	For closure	

14. SIGNATURES

Role	Name	Signature	Date
Raised By - QA/QC / Consultant			
Contractor Representative			
Construction Manager			
Consultant Reviewer			
NCR Closure Approval			

Note: This is a standard sample NCR form for construction phase documentation. Project-specific contract requirements, consultant forms, authority requirements and approved project procedures shall take precedence.