

CLIENT / PROJECT LOGO	CONTRACTOR LOGO
-----------------------	-----------------

WORK INSPECTION REQUEST

STANDARD CONSTRUCTION PHASE INSPECTION FORMAT

Project	Sample Building Project - Dubai, UAE	Document No.	WIR-AR-FIN-001
Discipline	Architectural Finishes	Revision	00
Activity / Package	Internal Floor Tiling Works	Date	02 Jul 2026
Inspection Type	Work Inspection Request	Submission Status	For Consultant Inspection / Approval
Contractor	Main Contractor	Consultant	Project Consultant
Location / Area	Typical apartment / corridor / toilet area - to be confirmed on site	Inspection Time	To be confirmed

DOCUMENT CONTROL

Rev.	Date	Description	Prepared By	Checked By	Approved By
00	02-Jul-2026	First submission for consultant inspection / approval	Site Engineer	QA/QC Engineer	Project Manager

1. INSPECTION REQUEST DETAILS

This form is submitted to request formal inspection of completed work before covering, continuation, handover, or proceeding to the next construction stage. The inspection shall be carried out against the approved drawings, approved materials, approved Method Statement, approved ITP, project specifications, and approved mock-up.

WIR Reference No.	WIR-AR-FIN-001	Related ITP Ref.	ITP-AR-FIN-001
Related Method Statement	MS-AR-FIN-001	Related Material Approval	MAR / MTS as approved
Shop Drawing Reference	As per approved shop drawings	Mock-up Reference	MUA-AR-FIN-001
Inspection Stage	Pre-grout / Final floor tiling inspection	Work Status	Completed and ready for inspection
Inspection Location	To be confirmed by area / level / gridline	Previous IR Reference	If applicable
Subcontractor	Floor tiling subcontractor	Consultant Discipline	Architectural

2. REFERENCES FOR INSPECTION

No.	Reference Document	Reference / Revision	Purpose
1	Approved IFC / AFC Drawings	Latest approved revision	Control design intent, levels, dimensions, finishes and interfaces
2	Approved Shop Drawings	Latest approved revision	Control tile layout, setting-out, joints, slopes and details
3	Approved Material Submittal	MAR / MTS approved	Confirm tile, adhesive, grout and accessories are approved
4	Approved Method Statement	MS-AR-FIN-001	Confirm execution method followed by site team
5	Approved ITP	ITP-AR-FIN-001	Confirm hold points, witness points and acceptance criteria
6	Approved Mock-up	MUA-AR-FIN-001	Confirm workmanship benchmark for appearance and quality

3. CONTRACTOR PRE-INSPECTION DECLARATION

No.	Contractor Confirmation Item	Status	Remarks
1	The work described in this WIR has been completed and internally inspected by the contractor.	Yes / No / N.A.	
2	Materials used at site are approved and inspected through MIR where required.	Yes / No / N.A.	
3	The work has been executed in accordance with approved drawings, Method Statement and project specifications.	Yes / No / N.A.	
4	The work is ready for consultant inspection and is accessible, clean and safe.	Yes / No / N.A.	
5	Required supporting documents, photos and checklists are attached or available for review.	Yes / No / N.A.	

4. WORK INSPECTION CHECKLIST - FLOOR TILING

No.	Inspection Item	Status	Remarks
1	Area cleaned and prepared before inspection.	OK / Not OK / N.A.	
2	Substrate condition accepted before tile installation.	OK / Not OK / N.A.	
3	Tile type, size, colour, finish and batch are as per approved material.	OK / Not OK / N.A.	
4	Tile layout, direction, pattern and cut tiles are as per approved shop drawings / mock-up.	OK / Not OK / N.A.	
5	Tile joints are straight, aligned and uniform.	OK / Not OK / N.A.	
6	Levels, lippage and surface flatness are acceptable as per project tolerance.	OK / Not OK / N.A.	
7	Required slopes to floor drains are achieved where applicable.	OK / Not OK / N.A.	
8	No cracked, chipped, stained, loose or visibly defective tiles observed.	OK / Not OK / N.A.	
9	Hollow sound check completed as required by project specification / consultant instruction.	OK / Not OK / N.A.	
10	Movement joints, perimeter joints and interface details are provided where required.	OK / Not OK / N.A.	
11	Grouting is complete, clean, uniform and matches approved grout colour where this inspection is final.	OK / Not OK / N.A.	
12	Completed work is protected from damage after inspection.	OK / Not OK / N.A.	

5. CONSULTANT INSPECTION RESULT

Inspection Result	Select One	Consultant Comments / Required Action
Approved / Accepted	[]	
Approved with Comments	[]	
Rejected / Revise and Resubmit	[]	
Cancelled / Not Ready for Inspection	[]	

6. ATTACHMENTS

No.	Attachment	Required	Attached / Remarks
1	Approved shop drawing extract / marked area	Yes	
2	Inspection checklist	Yes	
3	Site photos before / during / after inspection	If required	
4	Approved material references / MIR references	If required	
5	Previous inspection comments closure evidence	If applicable	

7. SIGNATURES

Role	Name	Signature	Date
Submitted by Contractor Site Engineer			
Checked by Contractor QA/QC Engineer			
Reviewed by Consultant Inspector / Architect			
Approved by Consultant Resident Engineer / Authorized Representative			

Note: This WIR format is a sample construction phase reference form. Actual project templates, approval status wording, inspection stages and required signatories must follow the contract, consultant procedure, project quality plan and authority requirements.