

CLIENT / PROJECT LOGO	CONTRACTOR LOGO
-----------------------	-----------------

INSPECTION REQUEST (IR)
STANDARD CONSTRUCTION PHASE INSPECTION FORMAT

Project	Sample Building Project - Dubai, UAE	Document No.	IR-AR-FIN-001
Discipline	Architectural Finishes	Revision	00
Activity / Package	Internal Floor Tiling Works	Date	02 Jul 2026
Inspection Type	Work Inspection Request	Submission Status	For Consultant Inspection / Approval
Contractor	Main Contractor	Consultant	Project Consultant

DOCUMENT CONTROL					
Rev.	Date	Description	Prepared By	Checked By	Approved By
00	02-Jul-2026	First submission for consultant inspection / approval	Site Engineer	QA/QC Engineer	Project Manager

1. INSPECTION PURPOSE
This Inspection Request is submitted to request formal consultant inspection and approval of completed internal floor tiling works before the activity is accepted, covered, handed over, or released to the next construction stage.

2. INSPECTION REQUEST FORM			
IR Reference No.	IR-AR-FIN-001	Requested Inspection Date / Time	To be completed by QA/QC
Location / Area	Typical apartment corridor / toilet floor tiling area - exact location to be confirmed on site	Level / Zone	To be completed by QA/QC
Work Description	Inspection of completed internal floor tiling works including alignment, levels, joints, grout, slope, cleaning and protection.	Inspection Stage	Final inspection after tile fixing and grouting
Drawing Reference	As per approved shop drawings	Specification Reference	Architectural finishes specification
Method Statement Reference	MS-AR-FIN-001	ITP Reference	ITP-AR-FIN-001
Material Approval Reference	As per approved MAR / MTS	Mock-up Reference	MUA-AR-FIN-001
Previous Related IR	Substrate inspection / material inspection as applicable	Work Ready for Inspection	Yes

INSPECTION REQUEST (IR)
CONTRACTOR INSPECTION CHECKLIST

3. INSPECTION CHECKLIST

No.	Inspection Item	Acceptance Requirement	Status	Remarks
1	Approved drawings and references available at inspection location.	Latest approved shop drawings, Method Statement, ITP and material approvals available.	☐ OK ☐ NA ☐ NO	
2	Area preparation and cleanliness checked.	Area clean, accessible, safe and ready for inspection.	☐ OK ☐ NA ☐ NO	
3	Tile type, size, colour and finish verified.	Installed tiles match approved material and approved mock-up.	☐ OK ☐ NA ☐ NO	
4	Tile layout and setting-out checked.	Pattern, cut pieces, joint alignment and interfaces follow approved shop drawings.	☐ OK ☐ NA ☐ NO	
5	Surface level, alignment and lippage checked.	Finished surface is even, aligned and within project tolerance.	☐ OK ☐ NA ☐ NO	
6	Slope to floor drains checked where applicable.	Slope is correct and no ponding is observed in wet areas.	☐ OK ☐ NA ☐ NO	
7	Tile joints and grout checked.	Joints are uniform, complete, clean and matching approved grout.	☐ OK ☐ NA ☐ NO	
8	Tile defects checked.	No cracked, chipped, stained, damaged or hollow tiles accepted unless otherwise approved.	☐ OK ☐ NA ☐ NO	
9	Movement / interface joints checked.	Movement joints and interfaces are provided as per approved details where required.	☐ OK ☐ NA ☐ NO	
10	Final cleaning and protection checked.	Completed works cleaned and protected from damage until handover.	☐ OK ☐ NA ☐ NO	

4. ATTACHMENTS SUBMITTED WITH IR

☐ Approved shop drawing / reference drawing	☐ Approved Method Statement
☐ Approved ITP	☐ Approved material submittal / MAR / MTS
☐ Approved mock-up reference	☐ Previous inspection records, if applicable
☐ Site photographs	☐ Checklist completed by QA/QC

5. CONTRACTOR QA/QC DECLARATION

The contractor confirms that the above works have been inspected internally and found ready for consultant inspection. The works are submitted for review against the approved drawings, specifications, Method Statement, ITP, approved materials and approved mock-up.

Submitted By	Name / Signature	Date	Time
QA/QC Engineer			
Site Engineer			

INSPECTION REQUEST (IR)

CONSULTANT REVIEW AND INSPECTION ACTION

6. CONSULTANT INSPECTION RESULT

☐ Approved	☐ Approved with Comments	☐ Rejected / Revise and Resubmit
☐ Re-inspection Required	☐ NCR Required	☐ Not Applicable

7. CONSULTANT COMMENTS

Comments / Required Action

8. RE-INSPECTION / CLOSURE STATUS

Action Required	☐ No action required ☐ Rectification required ☐ Submit revised IR ☐ Raise / close NCR
Re-inspection Date	
Closure Remarks	

9. APPROVAL SIGNATURES

Party	Name	Designation	Signature	Date
Contractor		QA/QC Engineer		
Consultant		Resident Engineer / Inspector		
Client / PM		Representative, if required		

10. DISTRIBUTION

☐ Consultant	☐ Client / PM	☐ Main Contractor	☐ Subcontractor
-------------------------------------	--------------------------------------	--	--